

[Back to Sites](#)

[Download PDF](#)

Active

Adani Green Energy Baiya

Baiya, Jaisalmer, Rajasthan [Open Map](#)

INTERNAL TOOLS

[Flight Hub 2](#)

[Spectra - Testing](#)

EXTERNAL TOOL

[Spectra - Production](#)

LAST UPDATED

20 Aug 2026, 5:20 pm

Site Details at a Glance

Total Capacity

600 MW

Total Blocks

51

Total ICRs

51

Site Map

Need to Know

SkyStation Location

Near Chunk 2

Primary SkyStation location for site operations, flight planning, and overall operational reference.

Alternate Landing Point

15.2m away from SkyStation

Designated alternate landing location near SkyStation for emergency landing and recovery situations.

Relay Station

28.2 m away from SkyStation

Relay station associated with SkyStation, serving to solve signal blockage and achieve stable signal transmission.

Cell Tower

25.5 m away from SkyStation

Cell Tower: 25.5 m tower close to SkyStation; plan automated missions accordingly and maintain proper precautions during manual flight.

Dense Village Area

Between Chunk 1 & 2

Dense village habitation near Chunk 1 & Chunk 2 border area; strictly avoid flying over people and surrounding areas.

Dense Village Area

Near Chunk 2 Border

Dense village habitation near 2 border area; strictly avoid flying over people and surrounding areas.

Dense Village Area

Near Chunk 2 & 3

Dense village habitation near Chunk 2 & Chunk 3 border area; strictly avoid flying over people and surrounding areas.

Terrain Elevation Variation

Between Chunks 1 and 2

Sand dunes on elevated road between Chunks 1 & 2; account for terrain elevation during flight.

Night Inspection

Entire Chunk 1

High people movement and unauthorized-entry risk make Chunk 1 a priority area for night-time inspection.

Flight Parameters

Day Operations

Minimum Flight Altitude

Chunk 1

100 m

Minimum Flight Altitude

Chunk 2

100 m

Minimum Flight Altitude

Chunk 3

125 m

Maximum Flight Altitude

All Chunks

300 m

Safe Altitude

All Chunks

100 m

RTH Altitude

All Chunks

100 m

Night Operations

Minimum Flight Altitude

Block 12 to 17

80 m

Minimum Flight Altitude

Block 11

85 m

Minimum Flight Altitude

Block 10

100 m

Minimum Flight Altitude

Stockyard Area

120 m

Minimum Flight Altitude

Block 1 to 3

120 m

Flight Obstacles

Signal Loss

Chunk 1 (Extreme End)

Signal Loss - Chunk 3 (Block 51)

Signal Loss with 120.1m AGL

Signal Loss - Chunk 3 (Block 49)

Signal Loss at 280 m

Signal Loss - Chunk 3 (Block 39)

Signal Loss with 104.1m AGL

Signal Loss - Chunk 2 (Block 33)

Signal Loss at 125 m with 100.1m AGL

Signal Loss - Chunk 3 (Block 44)

Signal Loss at 300 m

Sand Dunes - Elevated Road Between Chunk 1 & Chunk 2

Chunk 1 & Chunk 2 with 179m ALT

Signal Loss - Chunk 3 (Block 45)

Signal Loss at 400 m with 112.0m AGL

Signal Loss

Chunk 3 (Extreme End)

Signal Loss - Chunk 3 (Block 34)

Signal Loss at 200 m with 105.1m AGL

Dock Health

Aircraft

Matrice 4 Series - 4TD

Battery Cycles

97 Cycles - Good

Dock Version

SkyStation 3

SkyStation Code

Baiya

Activities on Site

Construction Progress Monitoring

Work Site Monitoring

Inventory Progress Monitoring

Block Progress Monitoring

Wall Inspection

ICR Construction Progress Monitoring

Robot Installation Progress Monitoring

Night Security & Surveillance

Incident Log

Date & Time	Location	Incident Details	Action Taken	Log File
03 Jun 2026, 00:13:04	Near block 51	Drone initiated RTH after task completion and performed low-battery landing outside SkyStation landing area.	Drone was picked up back manually with the help of site team.	Open Log
16 Jul 2026, 13:04:19	Near block 28	Drone did Emergency landing of it's own as battery was not enough to reach the SkyStation.	Obstacle sensors were cleaned, resolving false obstacle detection.	Open Log

Site Stakeholders

DAY OPERATIONS

PERSON NO.	OPERATOR NAME	DESIGNATION
1	Kushagra	Drone Pilot
2	Sammith	Drone Pilot

NIGHT OPERATIONS

PERSON NO.	OPERATOR NAME	DESIGNATION
1	Bishwajeet	Drone Pilot
2	Sree Ram	Drone Pilot

ON-FIELD SUPPORT

PERSON NO.	PERSON NAME	DESIGNATION	CONTACT NUMBER
1	Mr. Vishal	Overall Site Head & IT Head	+91 635894 7518
2	Mr. Jawant Bhati	Security Supervisor	+91 72270 10549